

# MILLIMETER ARRAY/ALMA-US DESIGN AND DEVELOPMENT

## MONTHLY REPORT MONTH END MAY 2001

### 1 Executive Summary

The rapid integration of the Japanese into the ALMA project continued to accelerate this month with the joint meeting of the Division Heads and Team Leaders from all three partners at the Observatoire de Paris. The purpose of the meeting was to explore, in each area, the most promising methods of partitioning the work among the three partners. The meeting was also an opportunity for team building among the geographically dispersed groups. A major conclusion of this meeting was that the project would benefit from regular meetings of this type. Periodic face-to-face meetings of the Division Heads and Team Leaders are now being planned.

In addition to this *sociological* progress, the group reached consensus on a number of specific questions posed by the Expanded ALMA Executive Committee (EAEC). In particular, the IPT model promoted for the bilateral project was found to be extendable for the tripartite project. The group also reached consensus on a "Customer/Vendor" model for components supplied by one group for integration into a larger subsystem by a second partner.

We were disappointed this month to learn that the prototype antenna supplied by VertexRSI will be delayed from January to April 23, 2002. An unanticipated number of design iterations were required to reach an optimum design for the carbon fiber backup structure segment. With these iterations, and the overall design now complete, VertexRSI reviewed the detailed fabrication schedule and determined they could not recover the additional time spent in the design phase. It remains our consensus that, despite the delays, Vertex is producing an excellent antenna.

The most recent estimate for the delivery of the EIE antenna to the VLA site is August 2002. Given these delays, we are reassessing our planning for the early part of 2002. We will continue to press to complete all of the antenna evaluation hardware and site development activities on the current schedule. During the first quarter of 2002, we will use the resources originally assigned to antenna evaluation to accelerate already planned design activities for prototypes of the production versions of the front ends, LO and IF modules. In this way, the time lost due to prototype antenna delivery will be partially recovered by accelerating completion of other tasks.

## **2 Programmatics**

### **2.1 Financial Statement**

[Not Included.]

### **2.2 Personnel**

The ALMA Project staffing is reported by WBS Level-1 category based on the joint project WBS. The total number of full-time equivalent employees was 63.3.

### **2.3 Progress Against Project Milestones**

Attached to this report is the Project Gantt chart displaying the summary-level tasks of the Phase 1 Project WBS. For each of these summary tasks the progress against the baseline is reported as a percent complete. The same information is shown graphically; progress is reported as horizontal bars colored green; work still pending is shown in black or solid blue. Milestones are indicated by triangles, colored green for completed milestones and colored red for pending milestones. A vertical red line is used to indicate the date of the presentation; here progress is reported as of 14 December 2000.

In May, only one major milestone was scheduled for completion. This was to Pump a 490 GHz SIS Mixer Photonically (WBS 5.1.18.10). This milestone was completed on time.

## **3 Meetings And Memos**

### **3.1 Meetings Held During May 2001**

Joint Tri-Project Face-to-Face Meeting - May 10 - 12 - Paris, France  
Progress on Photonic Systems for ALMA - May 17 - Bonn, Germany

ALMA US DH Teleconference - May 14, 21  
 ALMA Joint DH Meeting - May 29  
 ALMA US ASAC Teleconference - May 30  
 ASAC Teleconference -  
 EAEC Teleconferences  
 AEC/SE Teleconferences  
 ALMA Systems Group Teleconferences  
 ALMA Imaging & Calibration Teleconferences

### 3.2 Planned Meetings in June 2001

ALMA Management Advisory Committee Meeting - June 8 - 9 - Garching, Germany  
 EACC Meeting - June 11 - 12 - Garching, Germany  
 Calibration Meeting - June 21 - 22 - Cambridge, England  
 Tri-lateral Project Teleconference - June 25  
 ALMA US Division Head Teleconferences - June 04, 18  
 ALMA Tri-Project DH Teleconference - June 25  
 ASAC Teleconferences  
 EAEC Teleconferences  
 AEC/SE Teleconferences  
 ALMA Systems Group Weekly Teleconferences  
 ALMA Imaging & Calibration Teleconferences

### 3.3 ALMA Technical Memos Distributed in May 2001

369	Seasonal and Diurnal Variation of Upper Soil Resistivity in the Cerro Chascon Science Preserve	Seiichi Sakamoto
373	Relative Pointing Sensitivity at 30 and 90 GHz for the ALMA Test Interferometer	M. A. Holdaway and Jeff Mangum
374	Wide Field Imagings with the Atacama Large Millimeter/Submillimeter Array	Koh-Ichiro Morita
375	Coordinates of Roads, Pipelines, and Landmarks Near the ALMA Site	Seiichi Sakamoto
376	Integration of LO Drivers, Photonic Reference, and Central Reference Generator	Eric W. Bryerton, William Shillue, Dorsey L. Thacker, Robert Freund, Andrea Vaccari, James Jackson, Robert Long, Kamaljeet S. Saini, and Richard F. Bradley

The full catalog of the ALMA Memo Series can be found at the ALMA web site at <http://www.alma.nrao.edu/memos/>.

## 4 Technical Progress Reports

### 4.1 Antennas

At a meeting with VertexRSI management we were informed that the recent review of the production schedule for the prototype antenna was complete. We were informed that they were not able to realize a schedule recovery by accelerating the fabrication. The earlier delivery estimate of January 2002 was based on two optimistic assumptions; that the first bus segment would be completed in May and that the fabrication process could be accelerated to make up some of the additional time spent on design. For the BUS element, Vertex has taken a very careful and conservative approach of fabricating test pieces of critical elements and testing their performance. They have had to iterate the design, fabrication and retesting of a number of these elements to ensure adequate margin to meet all of the antenna requirements. These iterations were not part of the original schedule. The delay in acceptance of the first BUS element has also delayed final release for manufacture of several other major antenna components. Vertex believes they have resolved all of these issues.

In earlier discussions, we had understood that some of this delay could be recovered by shortening the fabrication time. With the detailed design now complete, Vertex has undertaken a review of its manufacturing plans. On the basis of this review, Vertex has concluded that it cannot shorten the process without taking unwise risks. At the same time, they have agreed to take several actions to assure they meet this schedule:

- Authorized overtime for engineering and drafting labor
- Secured a second source for fabrication of BUS segments
- Committed to using local German steel fabricators (rather than their own Estonian plant) for the fabrication of the pedestal and cabin

Vertex agreed to undertake all of these actions at no additional cost to NRAO.

Bernard Cahlander, Vice President of VertexRSI, clearly indicated that VertexRSI is committed to delivering a first class antenna that meets all of the specifications; he clearly expects to win the ALMA production contract. He has backed this up with additional company resources. They estimate that the actions noted above will cost the company about \$500k. Our consensus is that VertexRSI is taking the actions needed to deliver the antenna on the new schedule. With these actions, this schedule is attainable.

It remains our consensus that, despite the delays, Vertex is producing an excellent antenna. We are particularly pleased that they have, in the prototype design process, maintained a focus on the end goal of large-scale production. They have paid careful attention to value engineering that should yield cost and schedule benefits during construction.

The AEG (Antenna Evaluation Group) held a meeting in Lund, Sweden this month. Details of planned antenna testing were discussed. A top level list of how the antenna specifications will be evaluated was developed. The option of using only three foundations on the VLA site was considered. We think this is a workable solution that

could save several hundred thousand dollars in foundation cost while incorporating the Japanese antenna. A report by the AEG group will be issued to the EAEC.

A meeting of the transporter group was held in Lund. Transporter concepts, specifications, configuration and future plans were discussed. The transporter ICD was reviewed and work on a Japanese transporter ICD was initiated.

## **4.2 Front End**

Discussion at the Paris meeting of the Tripartite Division Heads and Team Leaders was very productive. A number of options were considered on the division of effort in the front end area. A consensus was reached that partners should be responsible for delivering completed, tested cartridges to one or more front end integrations centers.

Work is accelerating on construction of the evaluation receivers that will be used to test prototype antennas in the test interferometer. A review of the requirements based on the most recent antenna test plans identified some simplifications that will shorten the assembly and test time for these receivers. As the Evaluation Receivers will be used only for testing at the VLA site, minimizing the time spent on them can make resources available for other development activities sooner.

## **4.3 Local Oscillator System**

Work is progressing on the Bias board for the LO Source and multipliers. The Keil Integrated Development Environment for the 166 microprocessor was installed on our lab development computer so we will be ready for the AMBSI-1 interface board which will be supplied by the computing group.

A successful end-to-end test of the baseline Photonic Reference has been completed. These measurements represent the first test of a local-oscillator (LO) driver based on a multiplied YIG-tuned oscillator (YTO) locked to a variable frequency photonic mm-wave reference. The reference is provided as a beatnote between two optical signals and is carried from a remote location by 10 meters of optical fiber to a photomixer at the LO driver site. Phase noise measurements were performed at about 80 GHz. A pre-prototype of the Central Reference Generator (CRG) developed in Socorro was also used in the tests as the fundamental reference from which all other sources were synchronized.

At the Photonics Meeting held this month in Bonn, Germany, results were presented of a successful test of a 490 GHz SIS junction pumped directly by a photonic mixer. While additional tests are required to characterize the noise performance, this is a major step forward in realizing a full photonic LO system. Such a system could significantly reduce the number of components and complexity of the ALMA LO system.

#### 4.4 Backend Subsystem

The layout of the total power detector board was completed. The board has been sent out for fabrication. The distribution of gain/power/snr/headroom has been adjusted to make use of lower cost 4-12 GHz amplifiers. A detailed block diagram for the bench integration downconverter has been developed and an internal informal review of the bench integration downconverter was held.

#### 4.5 Correlator

Layout of the correlator printed circuit board is moving forward. Progress is difficult due to very slow response of the ORCAD layout program resulting from the complexity of this board. All critical runs have been hand routed and the power and ground nets are routed. Most of the remaining runs will be auto routed.

Testing of the filter card continues. A software routine has been completed that will exactly predict the filter card output given a set of random inputs. This means that the tap weights are loaded correctly and the math in the summation of tap multiplier outputs is correct.

Testing of the Long Term Accumulator (LTA) is progressing. We can test very large parts of the LTA SDRAM and will soon proceed to the next step in card testing, testing the card output adder tree.

#### 4.6 Computing

Four ALMA computing memos were reviewed and released during this month:

- *ALMA Test Correlator Control Computer Software Design* by Jim Pisano
- *ALMA Monitor and Control Bus AMBSI-1 Standard Interface Design Description* by Mick Brooks
- *ALMA Monitor and Control Bus AMBSI2 Standard Interface Design Description* by Wayne Koski
- *ALMA Science Software Requirements and Use Cases* by Robert Lucas

#### 4.7 Systems Engineering

We have begun to integrate the Japanese prototype antenna into the plans for the Test Interferometer. A weeklong ALMA TI planning meeting was held in Lund, Sweden. A trilateral consensus was reached regarding a revision to the TI antenna layout. We plan to place all three antennas on an EW baseline with a separation of 35m between antenna pads.

## 4.8 Imaging and Calibration

A visit was made this month to the ALMA site at Chajnantor. The visit included the following personnel: ESO/SEST/OSO/MRAO: John Conway, Guillermo Delgado, Lauri Haikala, Lars-Ake Nyman, Angel Otarola, Fredrik Rantakyro, Roberto Rivera, Yasmin Robson, Gie Han Tan. NRAO: Bryan Butler, Bill Cotton, Simon Radford. NRO/NAOJ/U. Tokyo: Kotaro Khono, Jin Koda, Seichi Sakamoto. MPIfR: Peter Schilke, Claudia Comito.

Activities carried out during this campaign included:

- a) Side-by-side test of the NRO 220 GHz and the NRAO 225 GHz tipping radiometers at the NRAO.
- b) Repair of NRAO 12 GHz interferometer.
- c) Deployment of repaired sub-mm tipper (NRAO).
- d) Upgrade of control and data acquisition software for the 183 GHz radiometers (ESO).
- e) Deployment of a high speed wind meter (ESO).
- f) Radiosonde launches (UT 13, 16 and 24 on most days).
- g) Exploration of Chajnantor area, including several trips around Cerro Chascon, for ALMA antenna locations.
- h) Deployment of 64 kbps ISDN sat phone and Cisco router for connection to NRAO intranet. [Earlier satphone decommissioned.] Update of various utility software to support network access.
- i) Deployment of ESO linux server with 4.8 kbps modem access over cell phone.
- j) Visit to the OSF areas and exploration of the existing road.
- k) Exploration for candidate sites for the APEX antenna.
- l) Data retrieval.

The Project Scientists from all three partners met at the Tripartite Division Heads. Team Leaders meeting in Paris. There seems to be fairly good agreement among project scientists that although eventual SSB operation of all receivers is to be preferred, DSB operation at the highest frequencies will provide acceptable performance. Continuum observations favor DSB operation and many calibration procedures use continuum observations. If 70% or more of submillimeter observations were continuum, for example, there would be no sensitivity penalty for DSB operation. At 1.3mm this number drops to 20% or so.

The calibration strategy was discussed and approved for presentation at the Cambridge meeting on 21-22 June.

We also discussed the ACA, about which there is more disagreement. However, even the Japanese agree that the ACA will benefit a larger fraction of observations than any other single item except correlator and antenna--for instance it may be most useful in at least 25% of observations whereas any given receiver band of the "n" total receiver bands, except perhaps 3mm, will benefit at best 1/n of the observations.

**MILLIMETER ARRAY/ALMA-US  
PROJECT STAFFING**

**MONTH END MAY 2001**

<b>WBS Task Name</b>	<b>Number Of Persons Participating in Activity*</b>	<b>Full-time Equivalent Employees</b>
<b>Administration</b>	11	6.4
<b>Site Development</b>	1	0.0
<b>Antennas</b>	4	2.5
<b>Front-End</b>	22	18.3
<b>Local Oscillator</b>	11	8.8
<b>IF and Fiber Optics</b>	6	6.0
<b>Correlator</b>	5	4.0
<b>Computing</b>	9	8.5
<b>System Integration</b>	6	5.8
<b>Calibration</b>	3	3.0
<b>TOTAL:</b>	78.0	63.3

\* Several persons in this column are counted two or more times. These particular individuals are involved part-time in more than one activity.

## ALMA Milestone Progress (as of 2001-05-30)

### Selected Phase 1 Major Milestones and Tasks

Line	WBS (f)	Task	Start	Finish	%done	1999	2000	2001	2002
1	<b><u>1</u></b>	<b>Management/Administration</b>	1998-06-01	2010-12-31	52%				
2	1.05	Phase 1 Management	1998-06-01	2001-12-31	84%				
4	1.05.10	Deliver WBS for ALMA D&D phase	1999-10-28	1999-10-28	100%	▲			
6	1.05.20	Deliver final WBS for ALMA project	2000-03-31	2000-03-31	100%		▲		
7	1.05.22	Review: ALMA Management Advisory Committee	2001-06-08	2001-06-08	0%			▲	
8	1.05.25	Project Book	1998-06-01	2001-12-28	84%				
10	1.05.25.10	MMA Project Book: Version 1	1998-07-20	1998-07-20	100%				
11	1.05.25.15	ALMA Project Book: Joint Version	2000-12-08	2000-12-08	100%			▲	
12	1.05.30	Phase 1 Joint Management Plan	1999-11-01	2001-09-21	83%				
14	1.05.30.10	Deliver Phase 1 Joint Management Plan	2000-03-31	2000-03-31	100%		▲		
54	1.10	Phase 2 Planning	1999-01-01	2001-12-31	77%				
57	1.10.15	Deliver Baseline Scope of Phase 2	2000-03-31	2000-03-31	100%		▲		
59	1.10.25	Deliver Draft Phase 2 Plan	2000-05-15	2000-05-15	100%		▲		
61	1.10.35	Management Planning	1999-01-01	2001-12-31	82%				
62	1.10.35.05	Deliver Management Plan for Construction	2000-10-02	2000-10-02	100%		▲		
77	1.20	Agreements in Chile	1998-06-01	2010-12-31	25%				
79	1.20.10	CONICYT Use Permissions	2002-12-31	2002-12-31	0%				▲
86	1.25	Partnerships and Agreements	1999-01-11	2001-12-31	77%				
88	1.25.10	Partnership Recommendations to NSF	1999-03-30	1999-03-30	100%	▲			
91	1.25.25	Final ALMA Partnership Agreements	2001-12-31	2001-12-31	0%				▲
97	<b><u>2</u></b>	<b>Site Development</b>	1998-06-01	2011-12-29	25%				
98	2.05	Site Development Management	1998-06-01	2006-01-19	34%				
99	2.05.03	Site Development Management Phase 1	1998-06-01	2001-12-28	84%				
103	2.07	Site Development Requirements	1998-06-01	2001-12-31	96%				
105	2.07.10	Deliver Initial Operations Plan	2000-05-01	2000-05-01	100%		▲		
106	2.07.15	Deliver Revised Operations Plan	2001-03-30	2001-03-30	100%			▲	
107	2.07.20	Approval of the Operations Plan	2001-12-31	2001-12-31	0%				▲
108	2.10	Development Plans	1998-06-01	2002-07-01	85%				
109	2.10.05	Prepare Preliminary Development Plan	1998-06-01	1999-10-15	100%				
118	2.10.10	Estimate Development Costs	1999-11-01	2002-07-01	65%				
119	2.10.10.05	Prepare Initial Plan	1999-11-01	2001-05-31	99%				
127	2.10.10.05.38	Deliver Initial Site Development Plan	2000-06-05	2000-06-05	100%		▲		

Milestones: <b>bold type</b> Summary Tasks: <b><u>underline</u></b>	Joint Task	Summary (Joint)	Milestone
	Eur Task	Summary (Eur)	Progress
	US Task	Summary (US)	Completed Mlstr

## ALMA Milestone Progress (as of 2001-05-30)

### Selected Phase 1 Major Milestones and Tasks

Line	WBS (f)	Task	Start	Finish	%done	1999	2000	2001	2002
137	<b>2.10.10.15</b>	<b>PDR: Site Development Plan</b>	<b>2001-10-01</b>	<b>2001-10-01</b>	<b>0%</b>				
139	<b>2.10.10.25</b>	<b>Deliver revised development Plan</b>	<b>2002-07-01</b>	<b>2002-07-01</b>	<b>0%</b>				
140	<u>2.15</u>	<u>Site Legal Issues</u>	<u>2000-08-21</u>	<u>2011-12-29</u>	<u>5%</u>				
141	<b>2.15.05</b>	<b>(CONICYT Use Permissions Delivered from WBS 1)</b>	<b>2002-12-31</b>	<b>2002-12-31</b>	<b>0%</b>				
142	<b>2.15.10</b>	<b>(Access to OSF Land Delivered from WBS 1)</b>	<b>2002-12-31</b>	<b>2002-12-31</b>	<b>0%</b>				
143	<u>2.15.15</u>	<u>Process Environmental Documents ( EIA)</u>	<u>2000-08-21</u>	<u>2002-09-30</u>	<u>37%</u>				
145	<b>2.15.15.07</b>	<b>EIA Started</b>	<b>2000-10-02</b>	<b>2000-10-02</b>	<b>100%</b>				
146	<b>2.15.15.10</b>	<b>Deliver Initial EIA</b>	<b>2000-12-09</b>	<b>2000-12-09</b>	<b>100%</b>				
147	2.15.15.15	Complete EIA Documents	2000-12-11	2001-06-29	90%				
148	<b>2.15.15.20</b>	<b>Submit EIA Documents to Chilean Authorities</b>	<b>2001-10-01</b>	<b>2001-10-01</b>	<b>0%</b>				
149	2.15.15.25	EIA Approval Process	2001-10-02	2002-02-01	0%				
254	<u>3</u>	<u>Antenna Subsystem</u>	<u>1998-06-01</u>	<u>2010-12-31</u>	<u>28%</u>				
255	<u>3.05</u>	<u>Antenna Management/Subsystem Engineering</u>	<u>1998-06-01</u>	<u>2010-12-31</u>	<u>20%</u>				
258	<u>3.05.10</u>	<u>Antenna Subsystem Engineering</u>	<u>1998-06-01</u>	<u>2010-07-01</u>	<u>16%</u>				
259	<u>3.05.10.05</u>	<u>Antenna Subsystem Design &amp; Specification</u>	<u>1998-06-01</u>	<u>1999-03-05</u>	<u>100%</u>				
265	<b>3.05.10.05.30</b>	<b>Antenna PDR</b>	<b>1998-07-28</b>	<b>1998-07-28</b>	<b>100%</b>				
267	<b>3.05.10.05.40</b>	<b>CDR: Antenna RFP/CfT</b>	<b>1999-03-05</b>	<b>1999-03-05</b>	<b>100%</b>				
269	<u>3.10</u>	<u>Prototype Antennas</u>	<u>1998-09-22</u>	<u>2003-09-19</u>	<u>57%</u>				
270	<u>3.10.05</u>	<u>U.S. Prototype Antenna</u>	<u>1998-09-22</u>	<u>2003-06-02</u>	<u>47%</u>				
273	<b>3.10.05.15</b>	<b>Issue Prototype Antenna RFP</b>	<b>1999-03-30</b>	<b>1999-03-30</b>	<b>100%</b>				
277	<b>3.10.05.35</b>	<b>Sign Contract (Prototype Antenna #1)</b>	<b>2000-02-22</b>	<b>2000-02-22</b>	<b>100%</b>				
278	<u>3.10.05.40</u>	<u>US Prototype antenna contract supervision</u>	<u>2000-03-02</u>	<u>2002-05-06</u>	<u>58%</u>				
280	<b>3.10.05.40.10</b>	<b>Vertex Prototype antenna PDR</b>	<b>2000-06-20</b>	<b>2000-06-20</b>	<b>100%</b>				
281	<b>3.10.05.40.15</b>	<b>Vertex Prototype antenna CDR</b>	<b>2000-11-15</b>	<b>2000-11-15</b>	<b>100%</b>				
287	<b>3.10.05.40.22</b>	<b>Vertex Prototype Site Assembly Start</b>	<b>2001-11-12</b>	<b>2001-11-12</b>	<b>0%</b>				
291	<b>3.10.05.40.45</b>	<b>Deliver Vertex Prototype Antenna</b>	<b>2002-04-23</b>	<b>2002-04-23</b>	<b>0%</b>				
298	<u>3.10.10</u>	<u>European Antenna Prototype Procurement</u>	<u>1999-03-31</u>	<u>2003-09-19</u>	<u>50%</u>				
300	<b>3.10.10.10</b>	<b>Issue prototype antenna CfT</b>	<b>1999-04-30</b>	<b>1999-04-30</b>	<b>100%</b>				
304	<b>3.10.10.30</b>	<b>Sign prototype antenna #2 contract</b>	<b>2000-02-21</b>	<b>2000-02-21</b>	<b>100%</b>				
305	<u>3.10.10.35</u>	<u>Prototype antenna contract supervision</u>	<u>2000-02-21</u>	<u>2002-10-25</u>	<u>54%</u>				
307	<b>3.10.10.35.10</b>	<b>EIE Prototype antenna PDR</b>	<b>2000-06-22</b>	<b>2000-06-22</b>	<b>100%</b>				
308	<b>3.10.10.35.15</b>	<b>EIE Prototype antenna CDR</b>	<b>2000-11-09</b>	<b>2000-11-09</b>	<b>100%</b>				

Milestones: <b>bold type</b> Summary Tasks: <u>underline</u>	Joint Task	Summary (Joint)	Milestone
	Eur Task	Summary (Eur)	Progress
	US Task	Summary (US)	Completed Mlstr

## ALMA Milestone Progress (as of 2001-05-30)

### Selected Phase 1 Major Milestones and Tasks

Line	WBS (f)	Task	Start	Finish	%done	1999	2000	2001	2002
312	<b>3.10.10.35.28</b>	<b>EIE Starts Installation on Site</b>	2002-05-01	2002-05-01	0%				
317	<b>3.10.10.35.45</b>	<b>Deliver EIE Prototype Antenna</b>	2002-09-30	2002-09-30	0%				
323	<u>3.10.20</u>	<u>Vertex Metrology/Test Equipment</u>	<u>2000-04-01</u>	<u>2002-04-09</u>	78%				
350	<b>3.10.20.40</b>	<b>Deliver Vertex Antenna Metrology System</b>	2002-04-09	2002-04-09	0%				
352	<u>3.10.22</u>	<u>EIE Metrology/Test Equipment</u>	<u>2000-04-01</u>	<u>2002-09-27</u>	52%				
379	<b>3.10.22.40</b>	<b>Deliver EIE Antenna Metrology System</b>	2002-09-27	2002-09-27	0%				
381	<u>3.10.25</u>	<u>Prototype Vertex Nutator</u>	<u>2000-04-03</u>	<u>2001-10-01</u>	79%				
385	<b>3.10.25.15</b>	<b>Deliver Prototype Vertex Nutator</b>	2001-10-01	2001-10-01	0%				
387	<u>3.10.27</u>	<u>Prototype EIE Nutator</u>	<u>2001-07-16</u>	<u>2002-04-11</u>	0%				
389	<b>3.10.27.15</b>	<b>Deliver Prototype EIE Nutator</b>	2002-04-11	2002-04-11	0%				
429	<b><u>4</u></b>	<b><u>Front End Subsystem</u></b>	1998-06-01	2010-12-31	27%				
430	<u>4.05</u>	<u>Front End Management/Subsystem Engineering</u>	1998-06-01	2010-12-31	31%				
435	<u>4.05.10</u>	<u>Front End Subsystem Design &amp; Specification</u>	1999-09-01	2000-09-08	100%				
439	<b>4.05.10.20</b>	<b>Final Front End Specifications</b>	2000-09-08	2000-09-08	100%				
443	<u>4.10</u>	<u>SIS Mixer Development</u>	1998-06-01	2003-12-17	82%				
449	<u>4.10.10</u>	<u>Balanced, sideband separating SIS mixers</u>	1998-06-01	2003-12-17	83%				
512	<u>4.10.10.40</u>	<u>Mixers</u>	1998-06-01	2003-12-17	69%				
517	<u>4.10.10.40.10</u>	<u>230 GHz</u>	1999-01-11	2002-05-02	75%				
563	<b>4.10.10.40.10.25</b>	<b>Deliver prototype 230 GHz Mixer</b>	2001-12-31	2001-12-31	0%				
585	<u>4.10.10.45</u>	<u>Automated Mixer Testing</u>	1998-06-01	2001-08-31	92%				
606	<u>4.10.10.53</u>	<u>Integrated IF</u>	2000-03-01	2001-12-31	54%				
612	<u>4.10.10.55</u>	<u>Vacuum Windows</u>	1998-06-01	2000-02-11	100%				
671	<u>4.20</u>	<u>Antenna Evaluation Front Ends</u>	1998-10-27	2002-04-11	75%				
678	<b>4.20.40</b>	<b>Review: Evaluation Front End</b>	2000-02-29	2000-02-29	100%				
684	<b>4.20.70</b>	<b>Deliver Antenna Test Eval Front End #1</b>	2002-01-11	2002-01-11	0%				
686	<b>4.20.80</b>	<b>Deliver Antenna Test Eval Front End #2</b>	2002-02-14	2002-02-14	0%				
687	<u>4.25</u>	<u>Prototype Front Ends</u>	2001-02-19	2004-07-01	8%				
688	<b>4.25.05</b>	<b>PDR: Front End Subsystem</b>	2001-02-19	2001-02-19	100%				
689	<u>4.25.10</u>	<u>Front End Engineering Model</u>	2001-02-20	2002-08-30	18%				
691	<u>4.25.10.15</u>	<u>Front End Eng. Model Fabrication</u>	2001-03-20	2001-12-28	19%				
692	4.25.10.15.05	Cryostat & Front End Chassis Eng. Model	2001-03-20	2001-11-30	30%				
693	4.25.10.15.10	Front End Warm Optics Eng. Model	2001-03-20	2001-12-28	27%				

Milestones: <b>bold type</b> Summary Tasks: <b>underline</b>	Joint Task		Summary (Joint)		Milestone	
	Eur Task		Summary (Eur)		Progress	
	US Task		Summary (US)		Completed Mlstr	

## ALMA Milestone Progress (as of 2001-05-30)

### Selected Phase 1 Major Milestones and Tasks

Line	WBS (f)	Task	Start	Finish	%done	1999	2000	2001	2002
695	4.25.10.15.20	Band 3 (89-116GHz) Front End Cartridge Eng. Model	2001-03-20	2001-12-28	10%				
696	4.25.10.15.25	Band 6 (211-275 GHz) Front End Cartridge Eng. Model	2001-03-20	2001-12-28	10%				
697	4.25.10.15.30	Band 9 (602-720 GHz) Front End Cartridge Eng. Model	2001-03-20	2001-12-28	27%				
698	4.25.10.15.35	Band 7 (275-370 GHz) Front End Cartridge Eng. Model	2001-03-20	2001-12-28	27%				
703	<b>4.25.10.25</b>	<b>Deliver Front End Eng. Model Components</b>	<b>2001-12-31</b>	<b>2001-12-31</b>	<b>0%</b>				
768	<b>5</b>	<b>Local Oscillator Subsystem</b>	<b>1998-06-01</b>	<b>2010-12-31</b>	<b>21%</b>				
769	<u>5.05</u>	<u>LO Management/Subsystem Engineering</u>	<u>1998-06-01</u>	<u>2010-12-31</u>	<u>21%</u>				
773	<u>5.05.15</u>	<u>LO Ref system definition</u>	<u>1999-10-01</u>	<u>2000-02-29</u>	<u>100%</u>				
777	<b>5.05.15.20</b>	<b>PDR: LO Reference</b>	<b>2000-02-29</b>	<b>2000-02-29</b>	<b>100%</b>				
778	<b>5.05.17</b>	<b>PDR: LO Subsystem</b>	<b>2001-10-15</b>	<b>2001-10-15</b>	<b>0%</b>				
783	<u>5.10</u>	<u>Prototype LO</u>	<u>1998-06-01</u>	<u>2009-12-24</u>	<u>58%</u>				
784	<u>5.10.03</u>	<u>LO Reference US Phase 1</u>	<u>1998-06-01</u>	<u>2002-05-28</u>	<u>76%</u>				
788	<u>5.10.05.10</u>	<u>LO Reference Test Int Prototype Modules</u>	<u>2000-08-23</u>	<u>2002-03-28</u>	<u>69%</u>				
789	<u>5.10.05.10.10</u>	<u>LO Reference Receiver</u>	<u>2000-12-01</u>	<u>2002-03-28</u>	<u>60%</u>				
824	<u>5.10.05.10.15</u>	<u>Two-Laser generator, RF synthesizer</u>	<u>2000-08-23</u>	<u>2001-08-21</u>	<u>65%</u>				
835	<u>5.10.05.10.20</u>	<u>Second LO synthesizer</u>	<u>2000-11-01</u>	<u>2002-03-07</u>	<u>40%</u>				
870	<u>5.10.05.10.25</u>	<u>Fringe Generator</u>	<u>2000-10-16</u>	<u>2001-12-06</u>	<u>80%</u>				
905	<u>5.10.05.10.30</u>	<u>Central LO Reference Generator / Distributor</u>	<u>2000-08-23</u>	<u>2002-02-13</u>	<u>80%</u>				
940	<u>5.10.05.15</u>	<u>LO Ref Bench system, integrate and test</u>	<u>2001-08-27</u>	<u>2001-10-05</u>	<u>0%</u>				
943	<b>5.10.05.15.15</b>	<b>Deliver LO Ref bench prototype</b>	<b>2001-08-27</b>	<b>2001-08-27</b>	<b>0%</b>				
944	<b>5.10.05.25</b>	<b>Deliver LO Ref field prototype</b>	<b>2002-02-28</b>	<b>2002-02-28</b>	<b>0%</b>				
950	<u>5.10.10</u>	<u>Multiplier Chain LO Prototype</u>	<u>1998-06-01</u>	<u>2002-10-11</u>	<u>62%</u>				
969	<u>5.10.10.15</u>	<u>Multiplier R&amp;D</u>	<u>1998-06-01</u>	<u>2002-04-01</u>	<u>74%</u>				
974	<u>5.10.10.15.10</u>	<u>55-&gt;110 GHz Doubler (Band 9)</u>	<u>1998-06-01</u>	<u>1999-02-26</u>	<u>100%</u>				
986	<u>5.10.10.15.15</u>	<u>110-&gt;220 GHz Doubler (Band 9)</u>	<u>1998-06-03</u>	<u>2000-01-30</u>	<u>100%</u>				
999	<u>5.10.10.15.20</u>	<u>80-&gt;240 GHz Tripler (Band 6)</u>	<u>1998-08-03</u>	<u>2001-07-02</u>	<u>100%</u>				
1005	<b>5.10.10.15.20.30</b>	<b>Deliver Prototype 80-240GHz tripler</b>	<b>2001-07-02</b>	<b>2001-07-02</b>	<b>100%</b>				
1053	<u>5.10.15</u>	<u>Photonic LO Distribution Prototype</u>	<u>1998-06-01</u>	<u>2002-06-18</u>	<u>71%</u>				
1056	<u>5.10.15.48</u>	<u>Photonic Distribution Development</u>	<u>1999-12-01</u>	<u>2001-11-15</u>	<u>71%</u>				
1057	<b>5.10.15.48.05</b>	<b>PDR: Photonic Distribution</b>	<b>2000-02-28</b>	<b>2000-02-28</b>	<b>100%</b>				
1058	<u>5.10.15.48.10</u>	<u>Photomixer Modules</u>	<u>1999-12-01</u>	<u>2001-09-28</u>	<u>81%</u>				
1068	<u>5.10.15.48.15</u>	<u>Laser Synthesizer and Phase Lock</u>	<u>2000-02-22</u>	<u>2001-10-31</u>	<u>75%</u>				

Milestones: <b>bold type</b> Summary Tasks: <u>underline</u>	Joint Task	Summary (Joint)	Milestone
	Eur Task	Summary (Eur)	Progress
	US Task	Summary (US)	Completed Mlstr

## ALMA Milestone Progress (as of 2001-05-30)

### Selected Phase 1 Major Milestones and Tasks

Line	WBS (f)	Task	Start	Finish	%done	1999	2000	2001	2002
1077	<u>5.10.15.48.20</u>	<u>Correctors for F/O round trip</u>	2000-01-31	2001-10-15	78%				
1088	<b>5.10.15.55</b>	<b>Deliver Photonic LO Dist Prototype</b>	2001-11-15	2001-11-15	0%				
1090	<u>5.10.18</u>	<u>Photonic LO Development</u>	1998-06-01	2002-07-01	71%				
1092	<b>5.10.18.10</b>	<b>Pump 490 GHz SIS mixer photonicly</b>	2001-05-15	2001-05-15	100%				
1094	<b>5.10.18.20</b>	<b>Pump 650 GHz SIS Mixer Photonicly</b>	2001-12-31	2001-12-31	0%				
1152	<b>6</b>	<b>Backend Subsystem</b>	1998-06-01	2010-12-31	23%				
1153	<u>6.05</u>	<u>Backend Management/Subsystem Engineering</u>	1998-06-01	2010-12-31	28%				
1156	<u>6.05.10</u>	<u>Backend system definition</u>	1998-11-02	2000-02-29	100%				
1161	<b>6.05.10.25</b>	<b>Decision: Analog/Digital Transmission</b>	1999-05-24	1999-05-24	100%				
1164	<b>6.05.16</b>	<b>Backend Subsystem PDR</b>	2001-10-15	2001-10-15	0%				
1168	<u>6.10</u>	<u>Prototype Backend Subsystem</u>	1999-02-22	2002-12-30	56%				
1170	<u>6.10.10</u>	<u>Test Int IF Down-Converter</u>	2000-02-01	2002-01-31	75%				
1176	<u>6.10.15</u>	<u>Test Int Data Transmission System</u>	2000-02-29	2002-03-07	75%				
1387	<u>6.10.20</u>	<u>Bench system, integrate and test</u>	2001-08-27	2001-10-12	0%				
1390	<b>6.10.20.15</b>	<b>Deliver Backend bench prototype</b>	2001-08-27	2001-08-27	0%				
1392	<b>6.10.24</b>	<b>Deliver Test Int Backend Field Prototype</b>	2002-02-21	2002-02-21	0%				
1396	<u>6.10.45</u>	<u>Prototype Digitizer/Sampler</u>	2000-03-01	2002-12-30	31%				
1398	<b>6.10.45.10</b>	<b>Pre-prototype ASIC design to foundry (CMOS)</b>	2000-07-17	2000-07-17	100%				
1403	6.10.45.35	Test Bench qualification tests	2001-07-03	2001-09-03	0%				
1421	<b>Z</b>	<b>Correlator</b>	1998-06-01	2010-12-31	27%				
1429	<u>7.10</u>	<u>Test Correlator</u>	1998-07-20	2001-03-01	100%				
1435	<b>7.10.30</b>	<b>Deliver Test Correlator to Alma Test site</b>	2001-03-01	2001-03-01	100%				
1436	<u>7.15</u>	<u>Baseline Correlator</u>	1998-07-03	2008-04-23	50%				
1437	<u>7.15.05</u>	<u>Baseline Correlator Preliminary Design</u>	1998-09-15	2000-01-20	100%				
1442	<b>7.15.05.25</b>	<b>PDR: Correlator</b>	2000-01-20	2000-01-20	100%				
1443	<u>7.15.10</u>	<u>Finite Impulse Response Filter Development</u>	1998-07-03	2001-09-25	91%				
1454	<b>7.15.10.40</b>	<b>PDR: Finite Impulse Response Filter</b>	2000-05-08	2000-05-08	100%				
1461	<b>7.15.10.85</b>	<b>FIR Filter Performance Report</b>	2001-09-25	2001-09-25	0%				
1462	<u>7.15.15</u>	<u>Custom Board Development</u>	1999-06-23	2002-05-07	67%				
1463	<u>7.15.15.05</u>	<u>Station Card</u>	1999-06-23	2002-03-08	65%				
1476	<u>7.15.15.10</u>	<u>Correlator Card</u>	2000-01-03	2002-03-21	72%				
1485	<b>7.15.15.10.55</b>	<b>Deliver Correlator Card</b>	2002-03-21	2002-03-21	0%				

Milestones: <b>bold type</b> Summary Tasks: <u>underline</u>	Joint Task		Summary (Joint)		Milestone	
	Eur Task		Summary (Eur)		Progress	
	US Task		Summary (US)		Completed Mlstr	

## ALMA Milestone Progress (as of 2001-05-30)

### Selected Phase 1 Major Milestones and Tasks









Line	WBS (f)	Task	Start	Finish	%done	1999	2000	2001	2002
1486	<u>7.15.15.15</u>	<u>Long-Term Accumulator</u>	2000-01-03	2001-12-24	74%				
1495	<b>7.15.15.15.55</b>	<b>Deliver Long Term Accumulator</b>	2001-12-24	2001-12-24	0%				
1496	<u>7.15.15.20</u>	<u>System Control Card</u>	1999-09-02	2002-05-07	59%				
1506	<u>7.15.20</u>	<u>Correlator Chip Development</u>	1999-01-04	2001-10-19	84%				
1546	<u>7.25</u>	<u>Future Correlator</u>	1999-09-01	2010-12-31	8%				
1547	7.25.05	Future Correlator Conceptual Design and Specification	1999-09-01	2001-12-31	75%				
1555	<b>8</b>	<b>Computing Subsystem</b>	1998-06-01	2010-12-31	5%				
1	<u>8.03</u>	<u>Computing Development (Phase 1)</u>	1998-06-01	2002-04-24	54%				
2	<u>8.03.05</u>	<u>Management</u>	1998-06-01	2002-01-16	82%				
6	<b>8.03.05.20</b>	<b>US/European Joint Software Meeting</b>	2000-11-20	2000-11-21	100%				
8	<b>8.03.05.30</b>	<b>Deliver Phase 2 Computing Plan</b>	2001-08-31	2001-08-31	0%				
10	<u>8.03.10</u>	<u>Science Software Requirements</u>	2000-07-14	2001-09-01	99%				
17	<u>8.03.15</u>	<u>High Level Analysis and Design</u>	2000-07-14	2001-09-02	99%				
18	<b>8.03.15.05</b>	<b>Computer Design Concept</b>	2000-11-15	2000-11-15	100%				
37	<u>8.03.25</u>	<u>ALMA Common Software</u>	2000-07-14	2001-12-02	9%				
43	<b>8.03.25.30</b>	<b>Kitt Peak ACS test</b>	2000-12-01	2000-12-01	100%				
47	<b>8.03.25.50</b>	<b>Release of ACS for Test Interferometer</b>	2001-12-02	2001-12-02	0%				
48	<u>8.03.30</u>	<u>Control Software</u>	2000-07-14	2002-04-24	33%				
49	<u>8.03.30.05</u>	<u>Test Interferometer Control Software</u>	2000-07-14	2002-04-24	33%				
204	<u>8.03.30.80</u>	<u>TICS 1.0: Single Dish/Total Power</u>	2001-11-12	2002-01-08	0%				
211	<b>8.03.30.80.35</b>	<b>TICS Release 1.0</b>	2002-01-08	2002-01-08	0%				
226	<u>8.03.35</u>	<u>Correlator Software</u>	2000-07-14	2002-03-01	43%				
227	<u>8.03.35.05</u>	<u>Test Correlator</u>	2000-07-14	2001-06-20	66%				
237	<u>8.03.37</u>	<u>Prototype Correlator</u>	2001-03-12	2002-03-01	0%				
244	<b>8.03.37.35</b>	<b>CDR: Prototype Correlator Software</b>	2002-03-01	2002-03-01	0%				
270	<u>8.03.65</u>	<u>Telescope Calibration</u>	2000-11-19	2001-12-01	0%				
276	<b>8.03.65.30</b>	<b>Release for Test Interferometer</b>	2001-12-01	2001-12-01	0%				
1556	<b>9</b>	<b>System Engineering &amp; Integration</b>	1998-06-01	2010-12-31	16%				
1559	<u>9.10</u>	<u>System Engineering</u>	1998-06-01	2010-12-31	28%				
1561	<b>9.10.10</b>	<b>System Block Diagram for Array</b>	1999-12-31	1999-12-31	100%				
1563	<b>9.10.20</b>	<b>System Design Review</b>	2000-02-28	2000-02-28	100%				
1566	<u>9.12</u>	<u>Test Site Preparation/Outfitting</u>	2000-02-01	2001-11-01	83%				

Milestones: <b>bold type</b> Summary Tasks: <u>underline</u>	Joint Task	Summary (Joint)	Milestone
	Eur Task	Summary (Eur)	Progress
	US Task	Summary (US)	Completed Mlstr

## ALMA Milestone Progress (as of 2001-05-30)

### Selected Phase 1 Major Milestones and Tasks

Line	WBS (f)	Task	Start	Finish	%done	1999	2000	2001	2002
1568	<b>9.12.10</b>	<b>Design Review: Test Int. Site Preparation</b>	<b>2000-05-15</b>	<b>2000-05-15</b>	<b>100%</b>		▲		
1569	<b>9.12.15</b>	<b>ALMATSF</b>	2000-07-31	2001-11-01	81%		▶	▶	
1	<u>9.12.15.05</u>	<u>PROCURE TEST SITE MATERIALS</u>	<u>2000-07-31</u>	<u>2000-12-04</u>	99%		▶		
25	<u>9.12.15.20</u>	<u>ANTENNA TEST SITE PREPARATION</u>	<u>2000-10-02</u>	<u>2001-02-14</u>	100%		▶		
56	<u>9.12.15.25</u>	<u>Vertex ANTENNA SITE FOUNDATION</u>	<u>2001-02-08</u>	<u>2001-08-16</u>	7%			▶	
1571	<b>9.12.35</b>	<b>Test Interferometer Site Complete</b>	<b>2001-08-16</b>	<b>2001-08-16</b>	<b>0%</b>			▲	
1604	<b>9.15</b>	<b>ALMA Prototype Interferometer Evaluation</b>	<b>1998-06-01</b>	<b>2003-12-16</b>	11%	▶	▶	▶	▶
7	<u>9.15.20</u>	<u>Vertex Antenna Integration and Testing</u>	<u>2001-11-13</u>	<u>2003-02-07</u>	0%				▶
9	<u>9.15.20.10</u>	<u>Vertex Antenna Installation</u>	<u>2001-11-13</u>	<u>2002-03-13</u>	0%				▶
39	<u>9.15.20.30</u>	<u>Vertex Antenna Systems Installation and Testing</u>	<u>2002-04-23</u>	<u>2002-10-29</u>	0%				▶
1605	<u>9.20</u>	<u>Holography System</u>	<u>1998-09-01</u>	<u>2002-02-28</u>	53%	▶	▶	▶	▶
1610	<b>9.20.25</b>	<b>CDR: Holography System</b>	<b>2000-10-10</b>	<b>2000-10-10</b>	<b>100%</b>		▲		
1621	<b>9.20.30</b>	<b>Deliver Holography System</b>	<b>2002-02-28</b>	<b>2002-02-28</b>	<b>0%</b>			▲	
1631	<b>10</b>	<b>Science</b>	<b>1998-06-01</b>	<b>2009-12-31</b>	<b>61%</b>	▶	▶	▶	▶
1632	10.05	Scientific Requirements	1998-06-01	2001-12-28	84%	▶	▶	▶	▶
1633	<b>10.07</b>	<b>ASAC Face-to-Face Meeting</b>	<b>2001-09-10</b>	<b>2001-09-10</b>	<b>0%</b>			▲	
1634	10.10	Site Monitoring and Characterization	1998-06-01	2001-12-28	84%	▶	▶	▶	▶
1635	10.15	Array Design and Operation	1998-06-01	2001-12-28	84%	▶	▶	▶	▶
1636	<b>10.17</b>	<b>PDR: ALMA Array Layout</b>	<b>2001-02-26</b>	<b>2001-02-26</b>	<b>100%</b>		▲		
1638	10.20	Calibration	1998-06-01	2001-12-28	84%	▶	▶	▶	▶
1639	<b>10.22</b>	<b>PDR: Calibration</b>	<b>2001-06-21</b>	<b>2001-06-21</b>	<b>0%</b>			▲	
1640	<u>10.25</u>	<u>Imaging</u>	<u>1998-06-01</u>	<u>2001-12-28</u>	<u>84%</u>	▶	▶	▶	▶

Milestones: <b>bold type</b> Summary Tasks: <u>underline</u>	Joint Task		Summary (Joint)		Milestone	
	Eur Task		Summary (Eur)		Progress	
	US Task		Summary (US)		Completed Mlstr	